Final Status Report

I. General Information

Project name: Future Tech Network Project number: 243

Project Manager name: Felicia Ainslie Date of report: 1/21/2019

II. Project Overview *Describe the final product or service of the project, the reason the project was undertaken, and the purpose of the project. Include a description of the business problem that was solved by implementing this project.*

To meet the growing customer needs of Future Tech, a new facility was acquired to accommodate additional employees being hired on. The Future Tech Network project was undertaken to ensure these new hires had the tools to appropriately assist customers in a timely manner. During the course of this project there were 80 laptops and 420 desktop computers installed. Several software programs were installed on these devices to allow employees to appropriately complete daily tasks and assist customers. Additional network hardware installed includes 2 routers, 2 modems, 15 wireless access points, 3 servers, and 15 switches. This equipment was configured to allow the employees of Future Tech to safely access the internet, communicate with one another in addition to customers, and store company related data.

III. Project Goals and Objectives *Identify the goals that were met during this project and compare them to the goals on the scope statement.*

The Future Tech Network was divided into several virtual local area networks to provide access restrictions and ensure data is stored and accessed appropriately. The switches were also configured to provide redundancy using RSTP, in addition to providing port security by assigning devices to specific ports. Three servers were installed to ensure that the data is both properly managed and as a failover should one server go down. Security measures were taken on all devices to include both physical and virtual locks. All computers were equipped with anti-virus software and physical locks to ensure the company's data remains safe. The router was set up with WPA2 security to allow for encryption on the network when accessed from wireless devices. Finally, the network was launched on January 12, 2019 which was roughly one week ahead of the deadline mentioned in the scope statement.

IV. Project Deliverables and Milestones

Identify the major deliverables or milestones met, their due dates according to the final plan, their actual delivery dates, and stakeholder acceptance dates.

Milestones	Due Date	Actual Delivery	Stakeholder Acceptance
Install Computers	11/15/2018	11/15/2018	11/16/2018
Install Software	11/30/2018	11/29/2018	11/29/2018
Install Network Hardware	12/12/2018	12/17/2018	12/19/2018
Extra Security Measures	12/14/2018	12/11/2018	12/15/2018
Adjust First Floor Design	12/31/2018	12/26/2018	12/26/2018
Test	12/26/2018	1/4/2019	1/7/2019
Launch	1/20/2019	1/8/2019	1/10/2019

V. Project Budget

Give a final overview of the project budget and variances from the budget.

Expenditure Name	Projected Cost	Actual Cost	Variance Explanation
Network Hardware	$75,960	$56,625	The number of routers, modems, access points, and switches were all reduced.
Software	$8,200	$39,988	Initial estimates only accounted for Avast anti-virus software.
Computers	$250,000	$250,000	No changes.
Labor	$37,200	$40,293	Labor hours increased for some team members.

VI. Quality Assurance	*Document acceptance of the quality criteria and inspections.*

Quality Testing	Acceptance Criteria	Inspected by:	Accepted by:
Computer Access	Successful power on/log in	JD	FA
Network Functionality	Devices can connect to the internet.	LD	FA
Network Speeds	Devices get 30 Mb Up & 10 Mb down.	LD	FA
Network Access	Network can be accessed on N & S wings of first floor and all of the second and third floor.	LD	FA
Physical Security	Locks are on devices correctly. Server room requires card access.	LD	FA
Port Security	Ports are properly assigned to avoid misuse.	LD	FA
Network Security	The network cannot be hacked. Data is encrypted. Devices & applications are password protected.	LD & JD	FA
Network Failover	Stress testing proves that the failover ISP & equipment functions appropriately.	LD	FA

VII. Comments	*Include any information that reminds stakeholders of agreements made concerning deliverables that were moved to phase two of the project, major problems that were encountered and how they were resolved, risk events that need further explanation, and so on.*

Minor delays occurred during this project that involved faulty equipment, contract negotiations, and delayed deliveries of hardware. Overall, the project went over with little delays and no discovered risk events. Phase two of this project will involve the addition of more security measures which will include biometric methods.

VIII. Final Acceptance and Signatures	*Provide a way for each stakeholder to indicate their acceptance of the project and sign their name.*
Accept/Decline	Stakeholder name: Dunn Withite

Source: Helman, K. (2011). Project management jumpstart (3rd ed.). Indianapolis, IN: Wiley.